

S.No.	Date	Name of Machine	Remarks / Description	Sign	Remarks
5	21/03/16	A.C. Supply Motor SW, 1440 RPM, 2H	Repairing. Maint. Description Testing the tightness of foundation Nut Bolt and motor resumed, start ok. Tested run and found ok Tested do	✓	
6	21/03/16	Cap Start Motor 1φ 220V, 1450 RPM	do	✓	
7	21/03/16	Universal Motor 1/4 HP, 1500 RPM	do	✓	
8	21/03/16	Vertical Drill M/C (Pillar type) 0-12 mm Capacity, 1φ motor Cap. type 1HP	Testing the tightness of foundation Nut Bolt, motor Terminal Greasing oiling, Pully and Belt. Tested run and found ok.	✓	
9	21/03/16	Oven stove 1φ 230V (240V) 3000W	Tested, run and found ok.	✓	
10	22/03/16	1φ Core type Transformer 1KVA, 240V	Tested and found ok	✓	
11	22/03/16	3φ Transformer 415/250 Volt, 3KVA	do	✓	
12	22/03/16	Thyristor / IGBT Controlled S.D.C. Motor Drive 1HP	Tested, run and found ok	✓	
13	22/03/16	Thyristor / IGBT Controlled A.C. Motor 500W 2HP 3φ (V.V.F. Control)	do	✓	
14	30/03/16	Auto Xmer Starter 0.5HP 440V 3φ	out of order. Xmer winding has short circuit and give smoke so Xmer Rewinding work in pending.	✓	short circuit at each of 3φ winding and give smoke and motor started to run again